

Cascadia General Contractors, LLC

DAILY CONSTRUCTION REPORT

Project:	Sunrise Apartments - Tower A	Report No:	0041
Project No:	PROJ-2024-001	Date:	2026-05-30
Location:	1234 Pine Street, Seattle, WA 98101	Superintendent:	John Martinez
Contract No:	CGC-2024-0847	Shift:	Day (07:00 - 17:00)

WEATHER & SITE CONDITIONS

Temperature: High 72F, Low 58F. Conditions: Partly cloudy, light winds 8 kph.
Ground conditions dry and suitable for all work. No weather-related delays.

MANPOWER SUMMARY

TRADE	SUBCONTRACTOR	HEADCOUNT	HOURS	ZONE
Concrete	Pacific Steel Inc.	8	8.0	Level 2 North
Electrical	Acme Electric Co.	4	7.5	Level 2 North Wing
Plumbing	Northwest Plumbing	3	8.0	Level 1 Mechanical

WORK COMPLETED BY TRADE

Concrete

The concrete and formwork crew (8 workers, Pacific Steel Inc.) completed the Level 2 north wing slab pour, approximately 400 sq ft [\[Photo 1\]](#). Forms were stripped on the north elevation [\[Photo 3\]](#).

Electrical

Acme Electric (4 workers) continued rough-in on Level 2 north wing. Conduit runs completed for circuits 14-18 [\[Photo 4\]](#).

Plumbing

Northwest Plumbing (3 workers) installed 120 linear feet of 4-inch DWV pipe in the Level 1 mechanical room [\[Photo 5\]](#).

EQUIPMENT ON SITE

EQUIPMENT	HOURS ACTIVE	HOURS IDLE	NOTES
Concrete Pump (36m boom)	6.5	1.5	Washout extended 0.3h
Tower Crane TC-01	7.0	1.0	Normal operations

MATERIAL DELIVERIES

MATERIAL	QUANTITY	SUPPLIER	TIME RECEIVED
----------	----------	----------	---------------

Ready-mix M30	42 m3	Cadman Inc.	07:15
4-inch DWV pipe	200 LF	Ferguson	09:30

SAFETY OBSERVATIONS

No safety incidents observed. All personnel in compliance with PPE requirements. Toolbox talk conducted at 06:45: Pinch Points Around Pump Hoses.

INSPECTIONS & VISITORS

King County Building Dept Inspector Mike Chen at 10:15 AM. Rough-in electrical inspection Level 2 north wing. Result: PASSED.

DELAYS & ISSUES

No delays or issues to report. All work proceeded as planned.

WORK PLANNED FOR NEXT DAY

- Concrete: Strip remaining Level 2 forms, begin rebar placement south wing
- Electrical: Continue rough-in Level 2 south wing
- Plumbing: Complete DWV installation Level 1

Prepared By

Name: John Martinez
Title: Superintendent
Date/Time: 2026-05-30 17:15 PST

Reviewed & Approved By

Name: Sarah Chen
Title: Project Coordinator
Date/Time: 2026-05-30 17:42 PST